

## Post Installation Report

**Project:** Greenway Hall Golf Club

**Application:** Driving Range Floodlighting System

**Purpose:** To carry out a post installation inspection of the lighting system, ensuring it complies with the planning requirements.

**Scheme reference:** UKS15730\_2

**Comments:** The floodlights appear to have been installed in compliance with the lighting scheme (ref UKS1573\_2), and in line with the planning requirements. Figure 1 shows all the floodlights installed in the correct positions and with the correct elevations. Light readings were taken at the boundary of each of the residential properties on the road running along the length of the range, with a maximum reading of 2.9 lux being taken. It should be noted that these were taken on the boundary as access could not be given onto the properties so readings could be taken directly at each house, if this was done then the readings would be slightly lower. Following discussions with one of the clubs employees no complaints have been received from any of the residents, which is understandable as no lights are pointing in the direct vicinity of each property. Please see the below photos taken during the visit, more photos were taken and are available upon request.







**Leaders in Lighting**

**Conclusion:** In my opinion the floodlighting installation is as per the requirements of the lighting scheme, and subsequently the planning requirements. The lighting isn't causing any disruption or nuisance to the surrounding residential properties. The performance of the lighting out into the range appears visually very good.

For and on behalf of Abacus Lighting Ltd

**Josh Egginton | Abacus Lighting**  
**Key Account Executive - UK Sport**

Oddicroft Lane, Sutton-in-Ashfield,  
Nottinghamshire, NG17 5FT, United Kingdom  
Tel: (Office) +44 1623 511 111 | Mob: +44 7970 100771

[www.abaculighting.com](http://www.abaculighting.com) | [jegginton@abaculighting.com](mailto:jegginton@abaculighting.com)