

Appendix 3 Drilling and Grouting Records



Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB NO.	CHGADLE	DAY / DATE	WEDNESDAY 22 ND JULY 2026	DRILLER	
-------------------	---------	---------------	---	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
ROAD	GL	3.00	3m	fill+CLAY				
69	3.00	9.00		MUDSTONE				
	9.00	10.20		GAL				
	10.20	2000		MUDSTONE				
ROAD	GL	4.20	5m	fill+CLAY				
67	4.20	12.50		MUDSTONE				
	12.50	13.50		GAL				
	13.50	17.00		MUDSTONE				
ROAD	GL	5.00	5m	fill+CLAY				
65	5.00	9.60		MUDSTONE				
	9.60	10.60		GAL				
	10.60	12.00		MUDSTONE				
ROAD	GL	5.30	6m	fill+CLAY				
63	5.30	7.20		MUDSTONE				
	7.20	8.20		GAL				
	8.20	10.00		MUDSTONE				
ROAD	GL	5.50	6m	fill+CLAY				
61	5.50	6.40		MUDSTONE				
	6.40	7.40		GAL				
	7.40	2000		MUDSTONE				

[illegible][illegible]

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	THURSDAY 23RD JULY 2026	DRILLER	
-------------------	---------	---------------	----------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
O	GL	4.20	5m	Fill + CLAY				
49	4.20	9.60		MUDSTONE				
	9.60	10.60		CLAY				
	10.60	20.00		MUDSTONE				
O	GL	4.80	5m	Fill + CLAY				
47	4.80	10.50		MUDSTONE				
	10.50	11.30		CLAY				
	11.30	18.00		MUDSTONE				
Q	GL	4.50	5m	Fill + CLAY				
47	4.50	10.50		MUDSTONE				
	10.50	11.30		CLAY				
	11.30	18.00		MUDSTONE				
S	GL	4.50	5m	Fill + CLAY				
47	4.50	10.70		MUDSTONE				
	10.70	11.50		CLAY				
	11.50	18.00		MUDSTONE				
U	GL	4.20	5m	Fill + CLAY				
47	4.20	10.20		MUDSTONE				
	10.20	11.00		CLAY				
	11.00	18.00		MUDSTONE				
W	GL	3.80	4m	Fill + CLAY				
47	3.80	13.70		MUDSTONE				
	13.70	14.60		CLAY				
	14.60	18.00		MUDSTONE				

[illegible][illegible]



Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB NO.	CHEANE	DAY / DATE	FRIDAY 24TH JULY 2026	DRILLER	
-------------------	--------	---------------	--------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
Y	GL	3.70	4m	FILL + CLAY				
47	3.70	13.90		MUDSTONE				
	13.90	14.70		GrL				
	14.70	18.00		MUDSTONE				
Y	GL	3.30	4m	FILL + CLAY				
45	3.30	13.30		MUDSTONE				
	13.80	14.70		GrL				
	14.70	18.00		MUDSTONE				
W	GL	3.50	4m	FILL + CLAY				
45	3.50	10.00		MUDSTONE				
	10.00	10.60		GrL				
	10.60	18.00		MUDSTONE				
U	GL	3.60	4m	FILL + CLAY				
45	3.60	10.00		MUDSTONE				
	10.00	10.60		GrL				
	10.60	18.00		MUDSTONE				
S	GL	4.00	4m	FILL + CLAY				
45	4.00	10.40		MUDSTONE				
	10.40	11.00		GrL				
	11.00	18.00		MUDSTONE				
Q	GL	4.00	4m	FILL + CLAY				
45	4.00	10.00		MUDSTONE				
	10.00	10.70		GrL				
	10.70	18.00		MUDSTONE				

REMARKS:	GAS MONITORING			
	CH ₄ : 0	% LEL	H ₂ S : 0	PPM
	CO : 0	PPM	O ₂ : 20.9	%
	CO ₂ : 0.00	%	0.45	
R.E./SUPERVISOR				

[illegible]

M&J DRILLING SERVICES LTD.
Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	FRIDAY 24TH JULY 2026	DRILLER	
-------------------	---------	---------------	--------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
42	GL	4.40	5M	GL+CLAY				
45	4.40	10.40		MUDSTONE				
	10.40	11.10		GAL				
	11.10	18.00		MUDSTONE				
M	GL	4.50	5M	GL+CLAY				
45	4.50	10.60		MUDSTONE				
	10.60	11.30		GAL				
	11.30	18.00		MUDSTONE				
M	GL	4.00	4M	GL+CLAY				
43	4.00	9.00		MUDSTONE				
	9.00	9.90		GAL				
	9.90	18.00		MUDSTONE				

REMARKS:	GAS MONITORING			
	CH_4 :	% LEL	H_2S :	PPM
	CO :	PPM	O_2 :	%
	CO_2 :	%		
R.E./SUPERVISOR _____				

[illegible]



Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	MONDAY 27TH JULY 2026	DRILLER	
-------------------	---------	---------------	--------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
O	GL	4.00	4M	FILL+CLAY				
43	4.00	9.50		MUDSTONE				
	9.50	10.50		GAL				
	10.50	18.00		MUDSTONE				
Q	GL	4.00	4M	FILL+CLAY				
43	4.00	10.40		MUDSTONE				
	10.40	11.40		GAL				
	11.40	18.00		MUDSTONE				
S	GL	4.00	4M	FILL+CLAY				
43	4.00	10.50		MUDSTONE				
	10.50	11.50		GAL				
	11.50	18.00		MUDSTONE				
U	GL	4.00	4M	FILL+CLAY				
43	4.00	10.40		MUDSTONE				
	10.40	11.60		GAL				
	11.60	18.00		MUDSTONE				
W	GL	3.80	4M	FILL+CLAY				
43	3.80	10.50		MUDSTONE				
	10.50	11.60		GAL				
	11.60	18.00		MUDSTONE				
Y	GL	3.70	4M	FILL+CLAY				
43	3.70	10.70		MUDSTONE				
	10.70	11.90		GAL				
	11.90	18.00		MUDSTONE				

REMARKS:	GAS MONITORING	
	CH ₄ : 0 % LEL	H ₂ S : 0 PPM
	CO : 0 PPM	O ₂ : 21.1 %
	CO ₂ : 0.00 %	W43
R.E./SUPERVISOR		

[illegible]

M&J DRILLING SERVICES LTD.
Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHEANIE	DAY / DATE	MONDAY 27TH JULY 2026	DRILLER	
-------------------	---------	---------------	--------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
Y	GL	3.60	4m	FILL+CLAY				
41	3.60	10.20		MUDSTONE				
	10.20	11.40		GAL				
	11.40	18.00		MUDSTONE				
W	GL	3.60	4m	FILL+CLAY				
41	3.60	10.30		MUDSTONE				
	10.30	11.30		GAL				
	11.30	18.00		MUDSTONE				
U	GL	3.80	4m	FILL+CLAY				
41	3.80	10.50		MUDSTONE				
	10.50	11.50		GAL				
	11.50	18.00		MUDSTONE				
Q	GL	3.80	4m	FILL+CLAY				
41	3.80	10.80		MUDSTONE				
	10.80	11.90		GAL				
	11.90	18.00		MUDSTONE				
S	GL	3.80	4m	FILL+CLAY				
41	3.80	10.50		MUDSTONE				
	10.50	11.60		GAL				
	11.60	18.00		MUDSTONE				
O	GL	4.00	4m	FILL+CLAY				
41	4.00	11.40		MUDSTONE				
	11.40	12.50		GAL				
	12.50	18.00		MUDSTONE				

[illegible][illegible]



Tel: 01902 885241

QC 4.1/7C

DAILY SITE RECORD

SITE / JOB No.	CHCADLE	DAY / DATE	MONDAY 27TH JULY 2026	DRILLER	
-------------------	---------	---------------	--------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
M	GL	4.00	4M	FILL + CLAY				
41	4.00	11.60		MUDSTONE				
	11.60	12.80		GAL				
	12.80	18.00		MUDSTONE				
K	GL	4.00	4M	FILL + CLAY				
41	4.00	11.90		MUDSTONE				
	11.90	13.00		GAL				
	13.00	18.00		MUDSTONE				
K	GL	4.00	4M	FILL + CLAY				
39	4.00	12.40		MUDSTONE				
	12.40	13.40		GAL				
	13.40	18.00		MUDSTONE				
M	GL	4.30	5M	FILL + CLAY				
39	4.30	12.20		MUDSTONE				
	12.20	13.10		GAL				
	13.10	18.00		MUDSTONE				
O	GL	4.20	5M	FILL + CLAY				
39	4.20	12.20		MUDSTONE				
	12.20	13.10		GAL				
	13.10	18.00		MUDSTONE				

[illegible][illegible]

DAILY SITE RECORD

SITE / JOB No.	CHEANIC	DAY / DATE	TUESDAY 28TH JULY 2026	DRILLER	
-------------------	---------	---------------	---------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
Q	SL	4.20	5m	FILL + CLAY				
39	4.20	12.30		MUDSTONE				
	12.30	13.20		CLAY				
	13.20	18.00		MUDSTONE				
S	SL	4.00	4m	FILL + CLAY				
39	4.00	12.30		MUDSTONE				
	12.30	13.00		CLAY				
	13.00	18.00		MUDSTONE				
U	SL	4.00	4m	FILL + CLAY				
39	4.00	12.20		MUDSTONE				
	12.20	12.80		CLAY				
	12.80	18.00		MUDSTONE				
W	SL	3.70	4m	FILL + CLAY				
39	3.70	11.50		MUDSTONE				
	11.50	12.30		CLAY				
	12.30	20.00		MUDSTONE				
Y	SL	3.60	4m	FILL + CLAY				
39	3.60	11.00		MUDSTONE				
	11.00	11.70		CLAY				
	11.70	18.00		MUDSTONE				
Y	SL	3.80	4m	FILL + CLAY				
37	3.80	11.00		MUDSTONE				
	11.00	11.70		CLAY				
	11.70	18.00		MUDSTONE				

REMARKS:	GAS MONITORING	
	CH ₄ : 0 % LEL	H ₂ S : 0 PPM
	CO : 0 PPM	O ₂ : 21.1 %
	CO ₂ : 0.00 %	439
R.E./SUPERVISOR		

[illegible]

M&J

Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	TUESDAY 28TH JULY 2026	DRILLER	
-------------------	---------	---------------	---------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
W	GL	3.60	4m	fill + CLAY				
37	3.60	1200		MUDSTONE				
	1200	1260		CLAY				
	1260	1800		MUDSTONE				
D	GL	3.60	4m	fill + CLAY				
37	3.60	1200		MUDSTONE				
	1200	1270		CLAY				
	1270	1800		MUDSTONE				
S	GL	3.70	4m	fill + CLAY				
37	3.70	1230		MUDSTONE				
	1230	1300		CLAY				
	1300	1800		MUDSTONE				
Q	GL	4.00	4m	fill + CLAY				
37	4.00	1230		MUDSTONE				
	1230	1300		CLAY				
	1300	1800		MUDSTONE				
O	GL	4.00	4m	fill + CLAY				
37	4.00	1300		MUDSTONE				
	1300	1360		CLAY				
	1360	1800		MUDSTONE				
M	GL	4.00	4m	fill + CLAY				
37	4.00	1330		MUDSTONE				
	1330	1400		CLAY				
	1400	1800		MUDSTONE				

[illegible][illegible]



Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHGAOLE	DAY / DATE	TUESDAY 28TH JULY 2026	DRILLER	
-------------------	---------	---------------	---------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
K	GL	4.00	4m	FILL+CLAY				
37	4.00	12.70		MUDSTONE				
	12.70	13.50		GAL				
	13.50	18.00		MUDSTONE				
I	GL	4.00	4m	FILL+CLAY				
37	4.00	12.90		MUDSTONE				
	12.90	13.70		GAL				
	13.70	18.00		MUDSTONE				
W	GL	3.80	4m	FILL+CLAY				
35	3.80	12.00		MUDSTONE				
	12.00	12.60		GAL				
	12.60	18.00		MUDSTONE				
V	GL	3.70	4m	FILL+CLAY				
35	3.70	12.40		MUDSTONE				
	12.40	13.10		GAL				
	13.10	18.00		MUDSTONE				
S	GL	3.80	4m	FILL+CLAY				
35	3.80	12.50		MUDSTONE				
	12.50	13.30		GAL				
	13.30	18.00		MUDSTONE				

[illegible][illegible]

M&J

Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	WEDNESDAY 29TH JULY 2026	DRILLER	
-------------------	---------	---------------	-----------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
G	GL	4.00	4m	FILL+CLAY				
31	4.00	14.50		MUDSTONE				
	14.50	15.30		GAL				
	15.30	18.00		MUDSTONE				
G	GL	3.70	4m	FILL+CLAY				
29	3.70	15.00		MUDSTONE				
	15.00	15.80		GAL				
	15.80	18.00		MUDSTONE				
I	GL	3.70	4m	FILL+CLAY				
29	3.70	15.00		MUDSTONE				
	15.00	15.90		GAL				
	15.90	18.00		MUDSTONE				
I	GL	4.00	4m	FILL+CLAY				
31	4.00	14.60		MUDSTONE				
	14.60	15.40		GAL				
	15.40	18.00		MUDSTONE				
I	GL	4.00	4m	FILL+CLAY				
33	4.00	14.80		MUDSTONE				
	14.80	14.80		GAL				
	14.80	18.00		MUDSTONE				
K	GL	3.60	4m	FILL+CLAY				
33	3.60	14.20		MUDSTONE				
	14.20	15.00		GAL				
	15.00	18.00		MUDSTONE				

REMARKS:	GAS MONITORING			
	CH ₄ :	% LEL	H ₂ S :	PPM
	CO :	PPM	O ₂ :	%
	CO ₂ :	%		
..... R.E./SUPERVISOR				

[illegible]

M&J

Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	WEDNESDAY 29TH JULY 2026	DRILLER	
-------------------	---------	---------------	-----------------------------	---------	--

[illegible]

REMARKS:	GAS MONITORING					
	CH ₄ :	% LEL	H ₂ S :	PPM		
	CO :	PPM	O ₂ :	%		
	CO ₂ :	%				
						 R.E./SUPERVISOR

[illegible]

M&J

Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHEANLE	DAY / DATE	THURSDAY 30TH JULY 2026	DRILLER	
-------------------	---------	---------------	----------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
E	GL	3.50	4m	FILL+CLAY				
27	3.50	16.00		MUDSTONE				
	16.00	17.00		GAU				
	17.00	18.00		MUDSTONE				
E	GL	3.50	4m	FILL+CLAY				
25	3.50	16.40		MUDSTONE				
	16.40	17.30		GAU				
	17.30	20.00		MUDSTONE				
G	GL	3.60	4m	FILL+CLAY				
27	3.60	16.10		MUDSTONE				
	16.10	17.00		GAU				
	17.00	18.00		MUDSTONE				
I	GL	3.70	4m	FILL+CLAY				
27	3.70	16.20		MUDSTONE				
	16.20	17.00		GAU				
	17.00	18.00		MUDSTONE				
K	GL	3.70	4m	FILL+CLAY				
27	3.70	16.40		MUDSTONE				
	16.40	17.20		GAU				
	17.20	20.00		MUDSTONE				
M	GL	3.80	4m	FILL+CLAY				
27	3.80	16.50		MUDSTONE				
	16.50	17.30		GAU				
	17.30	20.00		MUDSTONE				

REMARKS:	GAS MONITORING	
	CH ₄ : 0 % LEL	H ₂ S: 0 PPM
	CO: 0 PPM	O ₂ : 20.9 %
	CO ₂ : 0.00 %	127
..... R.E./SUPERVISOR		

[illegible]

M&J

Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHGADLE	DAY / DATE	FRIDAY 31ST JULY 2026	DRILLER	
-------------------	---------	---------------	--------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
S	GL	3.60	4m	FILL + CLAY				
29	3.60	15.80		MUDSTONE				
	15.80	16.60		GAL				
	16.60	18.00		MUDSTONE				
U	GL	3.80	4m	FILL + CLAY (6 metre offset)				
29	3.80	16.20		MUDSTONE				
	16.20	17.00		GAL				
	17.00	18.00		MUDSTONE				
S	GL	3.60	4m	FILL + CLAY				
31	3.60	15.50		MUDSTONE				
	15.50	16.20		GAL				
	16.20	18.00		MUDSTONE				
U	GL	3.60	4m	FILL + CLAY (6 metre offset)				
31	3.60	15.80		MUDSTONE				
	15.80	16.70		GAL				
	16.70	18.00		MUDSTONE				
S	GL	3.80	4m	FILL + CLAY				
33	3.80	14.90		MUDSTONE				
	14.90	15.70		GAL				
	15.70	18.00		MUDSTONE				
U	GL	3.80	4m	FILL + CLAY				
33	3.80	14.80		MUDSTONE				
	14.80	15.50		GAL				
	15.50	18.00		MUDSTONE				

REMARKS:	GAS MONITORING	
	CH ₄ : 0 % LEL	H ₂ S : 0 PPM
	CO : 0 PPM	O ₂ : 21.1 %
	CO ₂ : 0.00 %	U31
..... R.E./SUPERVISOR		

[illegible]

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	FRIDAY 31ST JULY 2026	DRILLER	
-------------------	---------	---------------	--------------------------	---------	--

[illegible]

REMARKS:	GAS MONITORING		
ASSISTING GROUTER PULLING CASING	CH ₄ :	% LEL	H ₂ S : PPM
	CO :	PPM	O ₂ : %
	CO ₂ :	%	
..... R.E./SUPERVISOR			

[illegible]



DRILLING SERVICES LTD.

Tel: 01902 885241

OC 4.1/7C

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	MONDAY 3RD AUGUST 2026	DRILLER	
-------------------	---------	---------------	---------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
O	GL	3.50	4m	FILL+CLAY				
25	3.50	16.80		MUDSTONE				
	16.80	17.80		GAL				
	17.80	2000		MUDSTONE				
M	GL	3.50	4m	FILL+CLAY				
25	3.50	17.00		MUDSTONE				
	17.00	18.00		GAL				
	18.00	2000		MUDSTONE				
K	GL	3.50	4m	FILL+CLAY				
25	3.50	17.00		MUDSTONE				
	17.00	18.00		GAL				
	18.00	2000		MUDSTONE				
I	GL	3.60	4m	FILL+CLAY				
25	3.60	16.70		MUDSTONE				
	16.70	17.50		GAL				
	17.50	2000		MUDSTONE				
G	GL	3.60	4m	FILL+CLAY				
25	3.60	16.60		MUDSTONE				
	16.60	17.30		GAL				
	17.30	2000		MUDSTONE				
A	GL	3.20	4m	FILL+CLAY				
17	3.20	5.80		MUDSTONE				
	5.80	6.30		GAL				
	6.30	2000		MUDSTONE				

REMARKS:	GAS MONITORING	
	CH ₄ : 0 % LEL	H ₂ S : 0 PPM
	CO : 0 PPM	O ₂ : 21.1 %
	CO ₂ : 0.00 %	G25
	 R.E./SUPERVISOR	

[illegible]

**DRILLING SERVICES LTD.**

Tel: 01902 885241

QC 4.1/7C

DAILY SITE RECORD

SITE / JOB No.	CHGAD LE	DAY / DATE	MONDAY 3RD AUGUST 2026	DRILLER	
-------------------	----------	---------------	---------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
M	GL	3.40	4m	FILL+CLAY				
17	3.40	7.00		MUDSTONE				
	7.00	7.50		CoAL				
	7.50	19.50		MUDSTONE				
	19.50	20.40		CoAL				
	20.40	22.00		MUDSTONE				
Q	GL	3.40	4m	FILL+CoAL				
17	3.40	7.00		MUDSTONE				
	7.00	7.40		CoAL				
	7.40	19.50		MUDSTONE				
	19.50	20.30		CoAL				
	20.30	22.00		MUDSTONE				
Q	GL	3.20	4m	FILL+CoAL				
17	3.20	6.70		MUDSTONE				
	6.70	7.20		CoAL				
	7.20	19.50		MUDSTONE				
	19.50	20.30		CoAL				
	20.30	22.00		MUDSTONE				

[illegible][illegible]

M&J

Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHICAGO	DAY / DATE	TUESDAY 4TH AUGUST 2026	DRILLER	
-------------------	---------	---------------	----------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
S	GL	3.40	4m	FILL+CLAY				
17	3.40	6.90		MUDSTONE				
	6.90	7.40		GAU				
	7.40	19.70		MUDSTONE				
	19.70	20.50		GAU				
	20.50	22.00		MUDSTONE				
S	GL	3.20	4m	FILL+CLAY				
15	3.20	7.20		MUDSTONE				
	7.20	7.60		GAU				
	7.60	20.00		MUDSTONE				
Q	GL	3.40	4m	FILL+CLAY				
15	3.40	7.40		MUDSTONE				
	7.40	7.80		GAU				
	7.80	20.00		MUDSTONE				
O	GL	3.50	4m	FILL+CLAY				
15	3.50	7.50		MUDSTONE				
	7.50	8.00		GAU				
	8.00	20.00		MUDSTONE				
M	GL	3.30	4m	FILL+CLAY				
15	3.30	7.80		MUDSTONE				
	7.80	8.30		GAU				
	8.30	20.00		MUDSTONE				

REMARKS:	GAS MONITORING	
	CH ₄ : 0 % LEL	H ₂ S : 0 PPM
	CO : 0 PPM	O ₂ : 21.1 %
	CO ₂ : 0.00 %	015
..... R.E./SUPERVISOR		

[illegible]

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	TUESDAY 6TH AUGUST 2026	DRILLER	
-------------------	---------	---------------	----------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
K	GL	3.30	4m	FILL+CLAY				
15	3.30	7.80		MUDSTONE				
	7.80	8.20		GAL				
	8.20	2000		MUDSTONE				
I	GL	3.30	4m	FILL+CLAY				
15	3.30	8.00		MUDSTONE				
	8.00	8.50		GAL				
	8.50	2000		MUDSTONE				
G	GL	3.50	4m	FILL+CLAY				
15	3.50	8.00		MUDSTONE				
	8.00	8.50		GAL				
	8.50	2000		MUDSTONE				
E	GL	3.40	4m	FILL+CLAY				
15	3.40	7.80		MUDSTONE				
	7.80	8.30		GAL				
	8.30	2000		MUDSTONE				
A	GL	3.30	4m	FILL+CLAY (6 metre offset)				
19	3.30	6.10		MUDSTONE				
	6.10	6.70		GAL				
	6.70	19.80		MUDSTONE				
	19.80	21.00		GAL				
	21.00	22.00		MUDSTONE				

REMARKS:	GAS MONITORING			
FLUSHING SHAFT AND ROD CHANGE.	CH ₄ :	% LEL	H ₂ S:	PPM
	CO:	PPM	O ₂ :	%
	CO ₂ :	%		
AWAITING DECISION ON DEPTH.				
				R.E./SUPERVISOR

[illegible]

M&J

Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHGADLE	DAY / DATE	WEDNESDAY 5TH AUGUST 2026	DRILLER	
-------------------	---------	---------------	------------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
C	GL	3.40	4m	FILL+CLAY (6 metre offset)				
19	3.40	6.30		MUDSTONE				
	6.30	7.10		CLAY				
	7.10	20.00		MUDSTONE				
C	GL	3.30	4m	FILL+CLAY				
15	3.30	7.70		MUDSTONE				
	7.70	8.10		CLAY				
	8.10	20.00		MUDSTONE				
A	GL	3.40	4m	FILL+CLAY				
15	3.40	7.70		MUDSTONE				
	7.70	8.10		CLAY				
	8.10	20.00		MUDSTONE				
E	GL	3.20	4m	FILL+CLAY (6 metre offset)				
19	3.20	6.40		MUDSTONE				
	6.40	7.20		CLAY				
	7.20	19.70		MUDSTONE				
	19.70	20.90		CLAY				
	20.90	22.00		MUDSTONE				
G	GL	3.50	4m	FILL+CLAY (6 metre offset)				
19	3.50	6.90		MUDSTONE				
	6.90	7.80		CLAY				
	7.80	20.00		MUDSTONE				

[illegible][illegible]

M&J

Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHCADLE	DAY / DATE	WEDNESDAY 5TH AUGUST 2026	DRILLER	
-------------------	---------	---------------	------------------------------	---------	--

[illegible]

REMARKS:	GAS MONITORING			
	CH ₄ :	% LEL	H ₂ S :	PPM
	CO :	PPM	O ₂ :	%
	CO ₂ :	%		
..... R.E./SUPERVISOR				

[illegible]

OC 4.1/7C

[illegible]

M&J DRILLING SERVICES LTD.
Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	THURSDAY 6TH AUGUST 2026	DRILLER	
-------------------	---------	---------------	-----------------------------	---------	--

[illegible][illegible][illegible]

M&J DRILLING SERVICES LTD.
Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	FRIDAY 7TH AUGUST 2026	DRILLER	
-------------------	---------	---------------	---------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
M	GL	2.60	3m	fill+CLAY				
9	2.60	2000		MUDSTONE				
K	GL	2.60	3m	fill+CLAY				
9	2.60	2000		MUDSTONE				
I	GL	2.60	3m	fill+CLAY				
9	2.60	1000		MUDSTONE				
	1000	10.20		CLAY				
	10.20	2000		MUDSTONE				
G	GL	2.90	3m	fill+CLAY				
9	2.90	1000		MUDSTONE				
	1000	10.30		CLAY				
	10.30	2000		MUDSTONE				
E	GL	2.90	3m	fill+CLAY				
9	2.90	10.20		MUDSTONE				
	10.20	10.50		CLAY				
	10.50	2000		MUDSTONE				
C	GL	3.00	3m	fill+CLAY				
9	3.00	1000		MUDSTONE				
	1000	10.30		CLAY				
	10.30	2000		MUDSTONE				

[illegible][illegible]

OC 4.1/7C

[illegible]

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	MONDAY 10TH AUGUST 2026	DRILLER	
-------------------	---------	---------------	----------------------------	---------	--

[illegible][illegible][illegible]

M&J DRILLING SERVICES LTD.
Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	TUESDAY 11TH AUGUST 2026	DRILLER	
-------------------	---------	---------------	-----------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
K1	GL	3.00	3M	FILL+CLAY				
	3.00	12.60		MUDSTONE				
	12.60	12.90		GAL				
	12.90	20.00		MUDSTONE				
I1	GL	3.00	3M	FILL+CLAY				
	3.00	12.70		MUDSTONE				
	12.70	13.00		GAL				
	13.00	20.00		MUDSTONE				
I3	GL	3.00	3M	FILL+CLAY				
	3.00	12.20		MUDSTONE				
	12.20	12.50		GAL				
	12.50	20.00		MUDSTONE				
IS	GL	2.80	3M	FILL+CLAY				
	2.80	11.40		MUDSTONE				
	11.40	11.70		GAL				
	11.70	20.00		MUDSTONE				
G5	GL	2.80	3M	FILL+CLAY				
	2.80	12.00		MUDSTONE				
	12.00	12.40		GAL				
	12.40	20.00		MUDSTONE				
G3	GL	2.80	3M	FILL+CLAY				
	2.80	12.60		MUDSTONE				
	12.60	13.00		GAL				
	13.00	20.00		MUDSTONE				

[illegible][illegible]

DAILY SITE RECORD

SITE / JOB No.	CHCADLE	DAY / DATE	TUESDAY 11TH AUGUST 2026	DRILLER	
-------------------	---------	---------------	-----------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
G1	GL	3.00	3m	FILL+GAL				
	3.00	13.00		MUDSTONE				
	13.00	13.30		GAL				
	13.30	20.00		MUDSTONE				
E1	GL	3.00	3m	FILL+GAL				
	3.00	13.30		MUDSTONE				
	13.30	13.60		GAL				
	13.60	20.00		MUDSTONE				
E3	GL	2.70	3m	FILL+GAL				
	2.70	12.90		MUDSTONE				
	12.90	13.20		GAL				
	13.20	20.00		MUDSTONE				
C1	GL	2.90	3m	FILL+GAL (6metre offset)				
	2.90	13.30		MUDSTONE				
	13.30	13.70		GAL				
	13.70	20.00		MUDSTONE				
C3	GL	2.90	3m	FILL+GAL (6metre offset)				
	2.90	13.00		MUDSTONE				
	13.00	13.50		GAL				
	13.50	20.00		MUDSTONE				
A1	GL	3.20	4m	FILL+GAL (12metre offset)				
	3.20	13.70		MUDSTONE				
	13.70	14.30		GAL				
	14.30	20.00		MUDSTONE				

REMARKS:	GAS MONITORING	
	CH ₄ : 0 % LEL	H ₂ S : 0 PPM
	CO : 0 PPM	O ₂ : 21.1 %
	CO ₂ : 0.00 %	C3
..... R.E./SUPERVISOR		

[illegible]

M&J

Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHGADE	DAY / DATE	WEDNESDAY 12TH AUGUST 2026	DRILLER	
-------------------	--------	---------------	-------------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
G	GL	3.90	4m	fill + GAT (12 Metre offset)				
21	3.90	18.30		MUDSTONE				
	18.30	19.50		GAZ				
	19.50	21.00		MUDSTONE				
I	GL	3.60	4m	fill + GAT (6 Metre offset)				
23	3.60	17.00		MUDSTONE				
	17.00	17.90		GAZ				
	17.90	20.00		MUDSTONE				
I	GL	3.80	4m	fill + GAT (12 Metre offset)				
21	3.80	18.90		MUDSTONE				
	18.90	20.00		GAZ				
	20.00	22.00		MUDSTONE				
K	GL	3.60	4m	fill + GAT (6 Metre offset)				
23	3.60	18.00		MUDSTONE				
	18.00	19.20		GAZ				
	19.20	21.00		MUDSTONE				
K	GL	3.80	4m	fill + GAT (12 Metre offset)				
21	3.80	18.70		MUDSTONE				
	18.70	20.00		GAZ				
	20.00	21.00		MUDSTONE				
M	GL	3.60	4m	fill + GAT (6 Metre offset)				
23	3.60	17.70		MUDSTONE				
	17.70	18.80		GAZ				
	18.80	20.00		MUDSTONE				

REMARKS:	GAS MONITORING	
	CH ₄ : 0 % LEL	H ₂ S: 0 PPM
	CO : 0 PPM	O ₂ : 20.9 %
	CO ₂ : 0.00 %	K21
..... R.E./SUPERVISOR		

[illegible]

M&J

Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHGADLE	DAY / DATE	WEDNESDAY 12TH AUGUST 2022	DRILLER	
-------------------	---------	---------------	-------------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
M	GL	3.90	4m	FILL + GCL (12 Metre offset)				
21	3.90	19.00		MUDSTONE				
	19.00	20.20		GAL				
	20.20	22.00		MUDSTONE				
O	GL	3.50	4m	FILL + GCL (6 Metre offset)				
23	3.50	17.30		MUDSTONE				
	17.30	18.30		GAL				
	18.30	20.00		MUDSTONE				
O	GL	3.70	4m	FILL + GCL (12 Metre offset)				
21	3.70	18.20		MUDSTONE				
	18.20	19.50		GAL				
	19.50	21.00		MUDSTONE				
Q	GL	3.50	4m	FILL + GCL (6 Metre offset)				
23	3.50	17.30		MUDSTONE				
	17.30	18.30		GAL				
	18.30	20.00		MUDSTONE				
Q	GL	3.60	4m	FILL + GCL (12 Metre offset)				
21	3.60	19.00		MUDSTONE				
	19.00	20.20		GAL				
	20.20	22.00		MUDSTONE				

REMARKS:	GAS MONITORING			
	CH ₄ :	% LEL	H ₂ S :	PPM
	CO :	PPM	O ₂ :	%
	CO ₂ :	%		
..... R.E./SUPERVISOR				

[illegible]

M&J DRILLING SERVICES LTD.
Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	THURSDAY 13TH AUGUST 2026	DRILLER	
-------------------	---------	---------------	------------------------------	---------	--

BH	DEPTH		CASING	FORMATION	GROUTING			
	FROM	TO			PFA	CEMENT	SAND	OTHER
S	SL	3.70	4m	FILL+CLAY (6 metre offset)				
23	3.70	17.80		MUDSTONE				
	17.80	18.70		GAL				
	18.70	2000		MUDSTONE				
S	SL	3.90	4m	FILL+CLAY (12 metre offset)				
21	3.90	18.90		MUDSTONE				
	18.90	20.40		GAL				
	20.40	2200		MUDSTONE				
TH	SL	3.60	4m	FILL+CLAY				
07	3.60	16.60		MUDSTONE				
	16.60	17.60		GAL				
	17.60	2000		MUDSTONE				
TH	SL	4.00	4m	FILL+CLAY				
06	4.00	13.40		MUDSTONE				
	13.40	14.30		GAL				
	14.30	2000		MUDSTONE				
TH	SL	4.00	4m	FILL+CLAY				
05	4.00	12.00		MUDSTONE				
	12.00	12.70		GAL				
	12.70	2000		MUDSTONE				
TH	SL	3.70	4m	FILL+CLAY				
04	3.70	10.40		MUDSTONE				
	10.40	11.30		GAL				
	11.30	2000		MUDSTONE				

[illegible][illegible]

QC 4.1/7C

[illegible]



Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	WEDNESDAY JUNE - 22 ND 2026	DRILLER	
-------------------	---------	---------------	---	---------	--

[illegible]

REMARKS:	GAS MONITORING			
	CH ₄ :	% LEL	H ₂ S :	PPM
	CO :	PPM	O ₂ :	%
	CO ₂ :	%		
R.E./SUPERVISOR				

DELIVERY	TICKET No.	QUANTITY
P.F.A.	423704	19-420
D.P.C	F47840	6 TON

DAILY SITE RECORD

SITE / JOB No.	CHEANLE	DAY / DATE	FRIDAY JUNY - 24 - 26	DRILLER	
-------------------	---------	---------------	--------------------------	---------	--

[illegible]

REMARKS:	GAS MONITORING			
	CH ₄ :	% LEL	H ₂ S :	PPM
	CO :	PPM	O ₂ :	%
	CO ₂ :	%		
	R.E./SUPERVISOR			

[illegible]

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	WEDNESDAY JUN 4 7 26	DRILLER	
-------------------	---------	---------------	-------------------------	---------	--

[illegible][illegible][illegible]

M&J DRILLING SERVICES LTD.
Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	WED 29-July-26	DRILLER	
-------------------	---------	---------------	-------------------	---------	--

[illegible]

REMARKS:	GAS MONITORING			
	CH ₄ :	% LEL	H ₂ S :	PPM
	CO :	PPM	O ₂ :	%
	CO ₂ :	%		
			 R.E./SUPERVISOR	

[illegible]

M&J DRILLING SERVICES LTD.
Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	THURSDAY 30-JULY-2026	DRILLER	
-------------------	---------	---------------	--------------------------	---------	--

[illegible]

REMARKS:	GAS MONITORING			
	CH ₄ :	% LEL	H ₂ S :	PPM
	CO :	PPM	O ₂ :	%
	CO ₂ :	%		
				R.E./SUPERVISOR

DELIVERY	TICKET No.	QUANTITY
1		

M&J DRILLING SERVICES LTD.
Tel: 01902 885241

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	MONDAY Aug-10-26	DRILLER	
-------------------	---------	---------------	---------------------	---------	--

[illegible]

REMARKS:	GAS MONITORING			
<u>8am.</u>	CH ₄ :	% LEL	H ₂ S :	PPM
	CO :	PPM	O ₂ :	%
FLOW - 430	CO ₂ :	%		
BLEED - 970 / 8%.				
..... R.E./SUPERVISOR				

[illegible]

DAILY SITE RECORD

SITE / JOB No.	CHEADLE	DAY / DATE	THURS AUG - 13 - 26	DRILLER	
-------------------	---------	---------------	------------------------	---------	--

[illegible]

REMARKS:	GAS MONITORING			
	CH ₄ :	% LEL	H ₂ S :	PPM
	CO :	PPM	O ₂ :	%
	CO ₂ :	%		
..... R.E./SUPERVISOR				

[illegible]

Appendix 4 Grout Cube Strength Test Results



29124



Alpha Testing Services Ltd

Alpha Testing Services Ltd
Unit 3B, Silver End Industrial Estate,
Wedgbury Way,
Brierley Hill,
West Midlands.
DY5 3LA
Tel +44 (0) 138 426 5626
Email: office@alphatestingservices.co.uk

TEST CERTIFICATE - Grout Cubes

Tested to BS EN 12390-3: 2019

Client Name: M&J Drilling Services Limited For the attention of: Contracts Manager			Client Address: Unit 44 , Coneygree Industrial Estate, Tipton, DY4 8XP				Order Number: 02/01338			
Name of Project: Cheadle			Position of Concrete in Project: -		Name of Concrete Supplier: -		Report Reference: ATS23/ 2639-1			
Specification & Consistency of Concrete: C:OPC			Measured Slump: -	Air Content: -	Date Made: 23.07.2026	Time Made: -				Date of Receipt: 04.08.2026
Client Cube Reference.	ATS Cube Reference	Test Date	Test Age (Days)	Density (saturated) (kg/m³)	Designated Sizes (mm)	Max. Load (kN)				Comp. Strength (N/mm²)
1	B909-1	06.08.2026	14	1470	151x148x149	106.9	4.8	0.7		
2	909-2	20.08.2026	28					1.0		

All cubes are tested as received

Condition of Cubes when Received:	Dry	Rate of Loading 0.2 to 0.6 N/mm² /sec	Making Certificate Available:	Yes
Laboratory Curing Range:	18°-22°C		Cube Made By:	Client
Cube Moisture Condition at Testing:	Saturated		Concrete Appearance:	Normal
Volume determined by:	Dimensions		Concrete Failure:	Satisfactory

Making certificate will be provided if requested.

Date of Issue: 06 August 2026

Certified that curing in the laboratory and testing carried out in accordance with BS EN 12390-2:2019 and 12390-7:2019 and 12390-3:2019. This test report shall not be reproduced, except in full, without the written approval of Alpha Testing Services Limited. These results relate only to the items tested.

Page 1 of 1.

Authorised By



A. Clews (Managing Director)



29124



Alpha Testing Services Ltd

Alpha Testing Services Ltd
Unit 3B, Silver End Industrial Estate,
Wedgbury Way,
Brierley Hill,
West Midlands.
DY5 3LA
Tel +44 (0) 138 426 5626
Email: office@alphatestingservices.co.uk

TEST CERTIFICATE - Grout Cubes

Tested to BS EN 12390-3: 2019

Client Name: M&J Drilling Services Limited For the attention of: Contracts Manager			Client Address: Unit 44 , Coneygree Industrial Estate, Tipton, DY4 8XP				Order Number: 02/07338			
Name of Project: Cheadle			Position of Concrete in Project: -		Name of Concrete Supplier: -		Report Reference: ATS23/ 2639-14			
Specification & Consistency of Concrete: C:OPC			Measured Slump: -	Air Content: -	Date Made: 23.07.2026	Time Made: -				Date of Receipt: 04.08.2026
Client Cube Reference.	ATS Cube Reference	Test Date	Test Age (Days)	Density (saturated) (kg/m³)	Designated Sizes (mm)	Max. Load (kN)				Comp. Strength (N/mm²)
3	B910-1	10.08.2026	14	1460	149x148x150	98.8	4.5	0.7		
4	910-2	24.08.2026	28					1.0		

All cubes are tested as received

Condition of Cubes when Received:	Dry	Rate of Loading 0.2 to 0.6 N/mm² /sec	Making Certificate Available:	Yes
Laboratory Curing Range:	18°-22°C		Cube Made By:	Client
Cube Moisture Condition at Testing:	Saturated		Concrete Appearance:	Normal
Volume determined by:	Dimensions		Concrete Failure:	Satisfactory

Making certificate will be provided if requested.

Date of Issue: 10 August 2026

Certified that curing in the laboratory and testing carried out in accordance with BS EN 12390-2:2019 and 12390-7:2019 and 12390-3:2019. This test report shall not be reproduced, except in full, without the written approval of Alpha Testing Services Limited. These results relate only to the items tested.

Page 1 of 1.

Authorised By



A. Clews (Managing Director)

Appendix 5 Mining Remediation Authority Closure Form

Permit Closure Summary Form

Permit Ref.	30670	Project / Site Location	Draycott Cross Lane, Cheadle, Staffordshire, ST10 1PN
-------------	--------------	-------------------------	--

Please supply all relevant documents, including this completed form within 3 months of the permitted works being completed.

Where relevant the report should include; borehole logs and details of mine or mine entry treatment works carried out (incl. engineering drawings, grout takes etc.) and a scaled site layout plan (correlated to O.S N' Grid) showing all relevant mine entry positions, coal seams, voids and broken ground proved by the works.

Summary of works

Start date 22/07/2026

Finish date 13/08/2026

Have any variations occurred? ☒ No ☐ Yes If so was the Authority notified? ☐ No ☐ Yes

Please describe;

Did if any of the following incidents occur?

- ☐ Spontaneous combustion ☐ Water emission ☐ Gas emission (elevated or above action levels)
☐ Geotechnical instability ☐ Legal issues incl. damage or potential claims ☒ None

If yes, please detail each item;

Were any of the following encountered? Please give a brief summary of the works undertaken.

- ☒ Intact coal only ☐ Broken ground ☐ Backfilled ground ☐ Voids

Description;

A total of 228 treatment boreholes and 9 test holes were drilled to investigate the Litley and Yard Coal seams beneath the site (total of 4425m). The test holes were generally spread across the site to achieve coverage, with 2 being positioned adjacent to the location of NKC borehole F which had recorded "occasional voids". All of the boreholes encountered intact coal. All of the boreholes took minimal grout and topped out (0.1 tonne per hole), with a total of 23.7 tonnes of grout injected.

No elevated gas was recorded during the works.

Will further works be necessary that require a Permit? ☒ No ☐ Yes

If yes, please describe, including any recommendations;

Name: DAVID OSCAR PACHECO	Email: david.pacheco@jpb.co.uk
Company: Johnson Poole & Bloomer	Tel: 01384 262 000

