Mike Ward

Mobile: 07973336790

ArB Tree Care Ltd
Arbour Tree Farm
The Green
Cheadle
Staffordshire
ST10 1XS

Phone: 01538756644
Mobile: 07968788009
anthony@arb.uk.com

BS5837 Survey Work Analysis

Tree: 1 **Priority:** 1 Year

Sycamore
Acer pseudoplatanus

Actions Required:		Hours	Done
End weight reduction	10%		No
Ivy	Sever only		No
Raise low canopy	To 4.0m		No
Remove	Minor dead wood		No

Tree Comment:

Total for Tree

Survey Comment: A lot of epicormic growth at base. Remove to allow more detailed basal inspection.

Tree: 2 **Priority:** 1 Year

Common Ash
Fraxinus excelsior

Actions Required:		Hours	Done
Further inspection	On internal trunk decay.		No
	Climb and inspect		No
Remove	Minor dead wood		No

Tree Comment:

Total for Tree

Survey Comment: Canker on northern sideof stem from old wound. suspect possible internal stem decay.

Report selection criteria.

Projects.

Barnfields Lane, Kingsley

Date Range.

Any Date

Work types.

----> End weight reduction :: 10%
----> Further inspection :: Climb and inspect
----> Further inspection :: On internal trunk decay.
----> Ivy :: Sever only
----> Raise low canopy :: To 4.0m
----> Remove :: Minor dead wood

Latest Survey.

All surveys for the selected trees.
---> Last survey for each selected tree.

Work Completed.

---> Work Completed
---> Work Not Completed

Number of trees in selected Project(s)	**2**
Number of trees in Report selection	**2**