Alton Towers Fencing – Garden Landscaping Scheme

This document has been prepared to meet the requirements of Condition 8 of planning permission ref. SMD/2013.1105 for "The erection of outdoor safety fencing at Alton Towers Resort in the Bridge/Dam area, white Bridge area and Upper and Lower Gardens".

Reference Plan - AT-418-16-02 - Terraces

Work items:

- Stone edge of coping stone exposed to be completed by September/October 2016
- Lawn edge created and prepared for planting, following on with planting, to be completed by September/October 2016
- Ever edge installed for lawn edging to be completed by September/October 2016

Reference Plan - AT-418-16-03 - Heart Border

Work items:

- Preparation & planting of heart garden has been completed in May 2016
- Vegetation clearance around cut leaved beech to be carried out in September 2016 (If there are nesting birds located, this work will be delayed until September 2016)
- Stone edge of path exposed & path reinstated with hoggin has been completed in May 2016

Reference Plan - AT-418-16-04 - Cascade Area

Work items:

- Tree planting (*2 Magnolia acuminate & *1 Liriodendron tulipifera) to be carried out in November 2016
- Work item 1 – Clear vegetation from walls was completed in April 2016
- Work item 2 – Crown lift rhododendron was completed April 2016
- Work item 3 – Vegetation cut back was completed April 2016
- Work item 4 – Planting bed prepared and planted. To be carried out in September 2016

Reference Plan - AT-418-16-05 - Le Refuge

Work items:

- Tree planting (*3 Cupressus sempervirens 'Pyramidalis') to be carried out in November 2016
- Work item 1 – Removal of mature shrubbery rhododendron & elder, the area has also been regraded and turfed – Completed March 2016
- Work Item 2 – Re grade area delicately around tree and re turf completed in May 2016
- Work item 3 – Re grade area delicately around tree and re turf completed in May 2016
- Work item 4 – Verge prepared & turfed – Completed March 2016
- Work Item 5 – Existing path material removed & re surfaced with hoggin completed in May 2016
- Work item 6 – Further survey to prioritise the repairs contractor to carry out the work estimated completion November 2016

- Work Item 7 – Planting of oval borders completed in May 2016.

Reference Plan – AT-418-16-06- Dutch Garden

Planting, border restoration and Turfing – to be completed May 2017