JWJ TIDESWELL LTD

Springfield Farm, Bradley, Nr. Alton Stoke-on-Trent, ST10 4DQ

Tel: 07745 969334

REMOVAL OF ASBESTOS ROOF, METHOD OF STATEMENT AND DEMOLITION OF STRUCTURE.

8TH September 2018

SCOPE OF WORKS

This is an outline tender stage method statement which will be developed to construction phase upon award of works.

The works generally consist of the following elements:

- Attendance of competent staff.
- Removal of the asbestos cement roof covering, by hand.
- Demolition of the building to ground slab level.

METHOD OF WORKS

Plant assigned to the project:

1 x 6.5t Excavator

1 x 6t Dump Truck

1. Upon arrival on site operatives will receive sire specific information and details.
2. Site entrance off existing road
3. Operatives will don the following PPE before entering the building:

- Hard Hat
- High Visibility Tabard
- Safety Footwear
- Gloves
- Safety Goggles
- Ear Protection